Completion Report

1	Name of Wok	Improvements to roads and drains at between 5th Main & 6th Main cross roads Manjunatha Nagara in Ward No 14
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 200 /2017-18, Dt 21.11.2017
		EE/DD/TS/240/ 2017-18, Dt 31.10.2017
3	Head of Acount which is Chargeable	014-18-000051, P Code-1878
4	Enstrument Order No & Date	EE/DD/WO/ 76 /17-18, Dt 21.11.2017
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No. 2851/18-19,
	Page No	28520 - 30,
8	check Measurment of the Asst	
	Exe Eng / Exe Eng On	
9	Name of the Office / Official	Asst.Executive Enginner T.Dasarahalli Sub Division
	incharge of the work	
10	a)Assistant Engineer	K P Umesh
	b) Asst Exe Engineer	Shivakumar Odeyar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
50.00 Lakhs		-	

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION 7/5/18

Scanned by CamScanner